| Year 1—2011 Planned Projects | Estimate A | Actual |
|--|--------------|----------------|
| Baseball/Softball Grading ext. (Partial) | \$290,000.00 | \$446,607.55 |
| ✔ Bus | \$85,000.00 | \$83,342.00 |
| Admin. Bldg Blinds | \$3,192.00 | |
| ✓ Frank Façade & A/C (Partial) | \$460,195.80 | \$660,936.65 |
| ✓ Ft. Meigs Blinds | \$19,916.00 | \$18,978.45 |
| ✓ JHS A/C Cafeteria | \$82,000.00 | \$145,758.68 |
| ✓ JHS- Auditorium Roof Repair (2010) | \$2,100.00 | \$2,100.00 |
| ✓ Toth- Basement Exhaust Fan (2010) | \$5,800.00 | \$5,800.00 |
| ✓ Maint. Radios | \$88,000.00 | \$30,649.65 |
| Theater Wireless Mic/Sound (2010) | \$15,000.00 | \$10,197.10 |
| ✓ Toth Blinds/ 3m Film Coat | \$35,650.80 | \$37,485.81 |
| Subtotal | | \$1,441,855.89 |
| Additional Projects – Year 1 | | |
| Admin. Bldg- Pupil Serv Carpeting | | \$3,778.00 |
| ✓ Ft. Meigs- New Classroom | | \$12,416.11 |
| ✓ Ft. Meigs- Flooring for 5 Classrooms | | \$25,058.25 |
| JHS- Transformer Replacement at Stadium | | \$11,850.00 |
| JHS- Water Heater (near Kitchen) | | \$6,698.00 |
| ✓ District- Snow Blowers (2) | | \$2,999.98 |
| ✓ JHS-A/C Repair for Auditorium | | \$3,415.95 |
| Van for Transportation | | \$19,000.00 |
| Subtotal | | \$85,216.29 |
| Total Year 1 | | \$1,527,072.18 |
| | | |
| Year 2—2012 Planned Projects | | Actual |
| HS- Baseball/Softball (Complete) | \$205,685.65 | \$330,900.00 |
| Frank- Seal Coat Circle Drive | \$1,620.00 | \$1,620.00 |
| Frank- Tuck Points (Complete) | \$21,164.00 | \$16,700.00 |
| Ft. Meigs- Drains/Down Spouts | \$28,547.00 | \$0.00 |

Ft. Meigs- Drains/Down Spouts \$28,547.00 \$0.00 ✓ JHS- Aux Gym Floor \$89,611.80 \$73,200.00 ✓ JHS- Aux. Gym Lights \$19,498.00 \$19,498.00 ✔ Maint.- Vehicle \$33,434.00 \$33,434.50 ✓ Toth- A/C (Partial) \$387,735.00 \$334,000.00 ✓ Woodland- Boiler Replacement \$166,920.30 \$147,819.00 Subtotal \$957,171.50 Additional Projects - Year 2 ✓ District- Signs for PI project sites \$355.91 ✓ *Flooring: Woodland Rm 82 \$8,110.00 \$8,110.00 ✓ Ft. Meigs \$20,935.00 \$20,935.00 ✔ CO- HR File Rm \$425.00 \$425.00

| | \$22,317.00 |
|--------------|---|
| | \$22,979.00 |
| \$100,000.00 | \$76,800.00 |
| | \$16,480.00 |
| \$22,515.00 | \$22,515.00 |
| | \$12,572.00 |
| | \$8,398.00 |
| \$24,990.00 | \$24,990.00 |
| | \$25,720.00 |
| \$8,993.00 | \$8,993.00 |
| | \$2,900.00 |
| | \$10,695.00 |
| \$15,485.00 | \$17,495.40 |
| \$20,000.00 | \$12,720.00 |
| | \$315,400.31 |
| | \$1,272,571.81 |
| | \$22,515.00 \$24,990.00 \$8,993.00 \$15,485.00 |

| Year 3—2013 Planned Projects | Estimate | Actual |
|---|--------------|----------------|
| ✔ Bus | \$85,000.00 | \$96,434.00 |
| Frank A/C (Partial) | \$526,178.60 | |
| ✓ Façade | | \$594,455.00 |
| ✓ HVAC | | \$359,534.50 |
| HS- Control for A/C Boiler (covered by HB 264) | \$60,000.00 | |
| HS- Soccer Field | | |
| JHS Theater Interior Repairs | \$15,000.00 | |
| Auditorium Hall Ceiling | | \$2,560.00 |
| Auditorium Ceiling | | \$13,430.00 |
| ✓ Risers | | \$14,187.00 |
| Band Room Carpet | | \$10,482.00 |
| Toth A/C (Partial) | \$360,500.00 | |
| ✓ HVAC | | \$383,326.00 |
| Transp. Fuel Pump Card Reader | | |
| Transportation- Power Washer | \$5,000.00 | \$5,000.00 |
| Transportation- Bus | \$91,534.00 | \$91,534.00 |
| Commodore Sign | \$2,000.00 | \$3,824.76 |
| Subtotal | | \$1,574,767.26 |
| Additional Projects – Year 3 | | |
| Commodore- Paving Lot | | \$1,910.00 |
| Distict- Misc Architect Projects | \$14,552.50 | \$14,552.50 |
| Ft. Meigs- Roof Repairs Ft. Meigs- Portables | \$4,284.00 | \$4,284.00 |

| ~ | Modular Classrooms | \$10,000.00 | \$10,000.00 |
|----------|--|--------------|--------------|
| ~ | Relocate Portables | \$81,200.00 | \$81,200.00 |
| V | Legal Notice | \$137.25 | \$137.25 |
| v | Electrical | \$13,505.65 | \$13,505.65 |
| - | Electrical | \$56,900.50 | \$10,000.00 |
| ~ | Furniture | \$13,963.00 | \$13,963.00 |
| ~ | Door Hardware | \$1,454.00 | \$1,454.00 |
| | Phones & Wireless links | \$4,331.96 | + , |
| ~ | SmartBoards | \$7,996.00 | \$7,996.00 |
| ~ | Fiber Optic Cabling | \$5,749.31 | \$5,749.31 |
| ~ | Landscaping | \$12,488.00 | \$12,488.00 |
| ~ | Fire Extinguishers | \$172.00 | \$172.00 |
| ~ | Paint | \$13,871.00 | \$13,871.00 |
| ~ | Carpet | \$8,360.00 | \$8,360.00 |
| Fra | ank- Portables | | |
| ~ | Modular Classrooms | \$10,000.00 | \$10,000.00 |
| ~ | Relocate Portables | \$121,800.00 | \$121,800.00 |
| ~ | Legal Notice | \$137.25 | \$137.25 |
| ~ | Electric | \$9,495.51 | \$9,495.51 |
| | Electrical | \$82,768.75 | |
| ~ | Furniture | \$11,872.00 | \$11,872.00 |
| ~ | Door Hardware | \$2,181.00 | \$2,181.00 |
| | Phones & Wireless links | \$6,159.50 | |
| ~ | SmartBoards | \$9,995.00 | \$10,485.00 |
| | HVAC for larger unit | \$10,200.00 | |
| ~ | Fiber Optic Cabling | \$8,623.97 | \$8,623.97 |
| ~ | Fiber Optic Cabling | \$10,488.00 | \$10,488.00 |
| ~ | Fire Extinguishers | \$258.00 | \$258.00 |
| ~ | Paint | \$13,233.00 | \$13,233.00 |
| ~ | Carpet | \$12,540.00 | \$12,540.00 |
| 🖌 Fra | ank- Roof Repairs | \$3,327.00 | \$3,327.00 |
| 🖌 HS | S Stadium- Tree Repl. Ath/PI Split Cost | \$5,225.00 | \$2,612.50 |
| 🖌 HS | S- Security Cameras (Partial Grant Fund) | \$471.94 | \$471.94 |
| 🖌 HS | S- Baseball/Softball Irregation Repairs | \$364.12 | \$364.12 |
| | S- Baseball/Softball Reseed Field | \$3,610.00 | \$3,610.00 |
| 🖌 JH | IS- Blinds | \$42,753.00 | \$42,753.00 |
| | IS- Paving/Striping Parking Lot | \$17,210.00 | \$17,210.00 |
| | IS- Auditorium Duct Insulation | \$12,030.00 | \$12,030.00 |
| | IS- Auditorium Seat Repairs | \$3,483.00 | \$3,483.00 |
| | IS- Furniture | \$2,629.00 | \$2,629.00 |
| 🗸 JH | IS- Music Wing Doors | \$2,327.00 | \$2,327.00 |

| ✓ JHS- Roof Repairs | \$7,185.00 | \$6,800.00 |
|-----------------------------------|-------------|----------------|
| ✓ JHS- Portable Roof Repair | \$2,489.17 | \$2,489.17 |
| ✓ JHS- Library Large A/C Unit | \$12,998.00 | \$12,998.00 |
| ✓ JHS- Room 111 Flooring | \$4,258.00 | \$5,908.00 |
| ✓ Toth- Entry Doors | \$8,939.00 | \$8,939.00 |
| Woodland- Kitchen Roof | \$2,000.00 | \$337.94 |
| Woodland- Smartboards | \$9,995.00 | \$9,995.00 |
| Woodland- Floor Matt for Portable | \$899.54 | \$899.54 |
| Woodland- Furniture | \$1,130.00 | \$1,130.00 |
| Subtotal | | \$541,070.65 |
| Total Year 3 | | \$2,115,837.91 |

| Year 4—2014 Planned Projects | Estimate | Actual |
|--|--------------|------------------------|
| Bus | \$85,000.0 | 0 |
| ✓ Bus Cameras | \$60,000.0 | 0 \$51,602.01 |
| Camera Monitor | | \$314.90 |
| Frank/JHS Kitchen Expansion (moved Ph 2 to Year 5) | \$480,637.0 | 0 |
| Frank Kitchen HVAC | | \$15,900.00 |
| ✓ JHS- Kitchen HVAC | | \$14,987.00 |
| ✓ JHS- Demo & Reno | | \$19,890.00 |
| ✓ JHS-Asbestos Eval. | | \$500.00 |
| ✓ JHS-Air Eval | | \$300.00 |
| JHS- Asbestos Clean up | | \$950.00 |
| HS Downspouts to Storm Drains | \$75,000.00 | |
| HS Gym Lights (covered by HB 264) | \$14,000.00 | |
| HS- Activity Center & Concession (awaiting final cost) | \$495,450.00 | |
| General Contractor | | \$196,400.00 |
| Plumbing & Heating Flastriant | | \$53,000.00 |
| Electrical | | \$53,000.00 |
| Subtotal | | \$406,843.91 |
| Additional Projects – Year 4 | | <u> </u> |
| ✓ CO- Carpet HR & Entryway ✓ CO-3rd Floor Office Carpet (Joe S) | | \$2,151.00 \$535.00 |
| CO-sid Floor Once Carpet (Joe S) ✓ District- Roof Assessment | | \$2,500.00 |
| District- Roor Assessment HS- Chairs for Commons | | \$2,300.00 |
| HS- Pump Installation | | \$9,317.13 |
| HS-Taski Auto Scrubber (Custodial) | | \$7,000.00 |
| ✓ JHS- Classroom Furniture | | \$7,440.50 |
| ✓ JHS- Office A/C Unit | | \$4,506.00 |
| ✓ JHS- Orchestra Rm Painting | | \$1,600.00 |
| ✓ JHS- Sink Hole Repair | | \$4,408.00 |
| F - | | , ., . |

| | \$3,447.00 \$28,487.00 \$9,650.00 \$12,900.00 \$97,283.64 \$504,127.55 |
|----------|---|
| Estimate | Actual |
| | Estimate |

| | Year 5—2015 Planned Projects | Estimate | Actual |
|---|---|-----------------------------|----------------|
| | Bus | \$85,000.00 \$369,368.17 | |
| V | District- Phone System Replacement (year 1) | | |
| | HS- All Purpose Practice Field/Track | \$610,426. | 80 In Progress |
| | Woodland Update Restrooms (covered by HB 264) | \$15,080. | .00 |
| | PJH Kitchen Expansion Phase 2 | \$428,110. | 00 In Progress |
| | Total Year 5 | | In Progress |
| | | | |

Grand Total as of 09/08/15

\$5,419,609.45